



COUNCIL MEETING UPDATES
May 18, 2026

Project Name: Flandreau Utility Improvements
IMEG #: 23000362
Meeting Date/Time: May 18, 2026, 6:30 PM
Meeting Location: Flandreau City Hall
Asked to Attend: City Council & City Staff
Purpose of Meeting: Construction Update Meeting
Issued By: Shane L. Waterman Email: shane.l.waterman@imegcorp.com

Agenda Items:

1. WORK COMPLETED LAST TWO WEEKS

- a. H&W Contracting
 - 1) Contractor installed the 8" sewer main on Park Avenue between Prairie & Wind Streets. They replaced the sewer service lines in these two blocks as well.
 - 2) Next, they began to install the 8" water main on Park Avenue between Prairie & Wind Streets.
 - 3) H&W raised the manhole and valve box castings to grade in preparation for asphalt paving.
 - 4) They mobilized a second crew onto the project to install the water main on Park Ave.

- b. Claflin Const.
 - 1) Worked on grading and shaping four blocks of streets in preparation for asphalt paving.

- c. Clark Drew Concrete
 - 1) They set forms and poured the fillet sections at the intersections of Prairie/Crescent & Crescent/Park. The fillets were constructed by the end of Wednesday May 6.
 - 2) Contractor worked on miscellaneous hand work including ADA ramps, sidewalks, and driveway approaches on the blocks to be paved with asphalt this week.

- d. Bowes Const.
 - 1) Contractor completed the fine grading and shaping of the aggregate base in preparation of paving four blocks of Park Ave & Wind Street.
 - 2) May 8 the Contractor began paving the bottom lift of asphalt paving on Wind Street. They were able to cover 95% of the base lift by the end of the day.
 - 3) By the end of May 13, the Contractor has paved both lifts of asphalt paving on eight blocks of the project. Three intersections have also been paved during this work.

- 2) Water service lines up with a tree in the boulevard. Either we need to remove tree, connect on the street side, or dig around tree.
- 3) Landscaping rock and picket fence along the boulevard.

5. PAY APPLICATION/CHANGE ORDER ITEMS

- a. Pay App 12 will be prepared for the June 1st Council Agenda.
- b. Change Order items:
 - 1) None currently.

6. SCHEDULE

- a. H&W Contracting provided an updated schedule at the May 13 construction meeting. The current schedule has the completion of all work by the end of September 2026.

7. COMMENTS

- a.
- b.

slw

\\files\Active\Projects\2023\23000362 02\Correspondence\To City\Council Updates\20260518 Bi-monthly Council Updates.docx

