



# MEMO

---

**To:** City of Flandreau  
**From:** Shane L. Waterman  
**Subject:** Public Meeting Minutes

**IMEG #:** 23000362  
**Project:** Flandreau Utility Improvements  
**Date:** April 15, 2026

1) Current Project Status:

- a) H&W has resumed work for the 2026 construction season.
- b) H&W has completed sanitary installation at the intersection of Broad Ave and Center Street.
- c) H&W has completed the installation of water main at the intersection of Broad Ave and Center Street and currently working on pressure/bacteria tests before making water service connections.
- d) Removals have started on the one block of Center Street going north from Broad Avenue and one block of Elm Avenue going east of Center Street in preparation for water main and water service installation to come next.
- e) Concrete work has resumed on the four gravel blocks of Crescent Street, Elm Avenue and Prairie Street (2x). The concrete crew will first focus on curb and gutter, radii and fillets along these routes and corresponding intersections.

2) Key Information for Residents:

- a) Confirmation of service locations
  - 1. If you are considering a private service replacement, please indicate your interest on the sign-up sheet. We will share your information with the contractor so they can follow up with you directly. Signing up early gives you the best opportunity to request a quote in a timely manner.
  - 2. Please review the proposed map and confirm the location of your service lines.
  - 3. Homeowners will be notified if poor service conditions are found to exist, and replacement is recommended.

3) Project Scope:

- a) The City of Flandreau plans to perform water and sewer system replacements during the summers of 2025 and 2026. This project will include excavation and replacement of sections of the existing water and sewer systems. Additionally, full reconstruction of asphalt surfacing, curb and gutter, and partial replacement of sidewalks and driveways will be completed, as required by grading adjustments and the widening of turning radii.

April 15, 2026

Page 2 of 2

4) Updated Project Milestones:

a) Work will be substantially completed on or before the following Milestone(s):

1. Milestone 2: Sanitary sewer and water main replacement will resume in the spring of 2026 followed by complete surfacing of all roads. This milestone includes work on remaining project locations. Work to be completed by **10/31/2026**.

5) Miscellaneous:

- a) Lutheran Church 2026 Event Schedule
  - a. Vacation Bible School: 8am to 1pm, June 15<sup>th</sup> through June 19<sup>th</sup>
- b) Lutheran Church Sidewalk Revisit ADA Access
  - a. IMEG to model different grade options for church entrance
- c) Access to Residents without alley
- d) Paving schedule update
  - a. Tentative paving date of May 18<sup>th</sup>
  - b. Paving will begin on Park Avenue and Wind Street
- e) Dust control during project?
  - a. Not typically applied due to continuous construction activities
- f) Newly poured concrete should not be driven over for 7 days

The next Public Meeting is tentatively scheduled for Wednesday, April 29th at 12:00 pm. April Buller will attend on behalf of IMEG.

For any additional questions, please contact the project engineer, April Buller, at 605-956-7972 or by email at [april.a.buller@imegcorp.com](mailto:april.a.buller@imegcorp.com).