



COUNCIL MEETING UPDATES
June 1, 2026

Project Name: Flandreau Utility Improvements
IMEG #: 23000362
Meeting Date/Time: June 1, 2026, 6:30 PM
Meeting Location: Flandreau City Hall
Asked to Attend: City Council & City Staff
Purpose of Meeting: Construction Update Meeting
Issued By: Shane L. Waterman **Email:** shane.l.waterman@imegcorp.com

Agenda Items:

1. WORK COMPLETED LAST TWO WEEKS

- a. H&W Contracting
 - 1) Contractor installed the water main on Park Avenue between Prairie & Wind Streets. They tested the watermain and it passed. However, the bacteria test did not pass and the main is scheduled for additional disinfection.
 - 2) Second Crew began to install 8" sewer main on Broad Ave east of Center St.

- b. Claflin Const.
 - 1) Worked on grading and shaping four blocks of streets in preparation for asphalt paving.
 - 2) They worked on removals on Elm Ave and Broad Ave.

- c. Clark Drew Concrete
 - 1) None.

- d. Bowes Const.
 - 1) None.

2. STAKING NEEDS

- a. IMEG has been staking the blue tops elevations for the street crown for grading the aggregate base in preparation for paving.

3. WORK PROPOSED FOR THIS WEEK AND NEXT WEEK

- a. H&W Contracting
 - 1) The bacteria testing for the east two blocks of Park Ave have now passed and the water service lines can be connected.
 - 2) First crew will begin installation of water main on Bates Street between Park & Broad Avenues. It is anticipated to complete the pressure and bacteria testing then install the water service lines for this area.

- 3) Second crew continues to install sanitary sewer main on Broad Ave between Center ST. & Wind St. Next, they will continue installing sanitary sewer on Broad Ave between Wind St. and Crescent St.
- b. Claflin Construction
 - 1) Removals for the east two blocks of Elm Street have been marked.
 - 2) Grading & aggregate base work at the intersection of Broad & Center, the south block of Center Street and west block of Elm Avenue.
- c. Clark Drew Concrete
 - 1) No work is scheduled currently.
- d. Bowes Const.
 - 1) No work is scheduled currently.

4. ISSUES FOR DISCUSSION

- a. Lutheran Church
 - 1) VBS scheduled for June 15 through 19. No weddings scheduled at this time.
 - 2) Review sidewalk approach to west side walk entrance. IMEG preparing options to review. Had a meeting with Church representative and looking at alternatives.
 - 3) Church has a sprinkler system which was damaged by work. H&W asked them to get a quote from their installer and submit it them.
- b. Access to residences without alley
 - 1) 214 Elm Ave coordinate access during restoration work.
 - 2) Review others as work schedules progress.

5. PAY APPLICATION/CHANGE ORDER ITEMS

- a. Pay App 12 will be prepared for the June 1st Council Agenda.
- b. Change Order items: None currently.

6. SCHEDULE

- a. No changes to the schedule have been presented.

7. COMMENTS

- a.
- b.

slw
\\files\Active\Projects\2023\23000362.02\Correspondence\To City\Council Updates\20260601 Bi-monthly Council Updates.docx

