



To: City of Flandreau
From: April Buller
Subject: Public Meeting Minutes

IMEG #: 23000362
Project: Flandreau Utility Improvements
Date: October 29, 2025

1) Current Project Status:

- a) Claflin Excavating is prepping Crescent Street, Elm Avenue and Prairie Street for winter. These roads will be left as gravel over the winter.
- b) Bowes Construction is scheduled to pave first lift of Park Avenue and Wind Street next week.
- c) Concrete work is completed for this year.
- d) Sanitary work will continue on the west portion of Elm Avenue between Center Street and Wind street and on Center Street between Elm Avenue and Broad Avenue as weather allows. To minimize impacts and restore road quickly, H&W Contracting has restricted trench to 15 feet wide and will repack millings at the street surface level as sanitary main is installed.
- e) Pay Application #7 will be presented for council's review at the November 3rd Council meeting.

2) Key Information for Residents:

- a) Confirmation of service locations
 - 1. If you are considering a private service replacement, please indicate your interest on the sign-up sheet. We will share your information with the contractor so they can follow up with you directly. Signing up early gives you the best opportunity to request a quote in a timely manner.
 - 2. Please review the proposed map and confirm the location of your service lines.
 - 3. Homeowners will be notified if poor service conditions are found to exist, and replacement is recommended.

3) Project Scope:

- a) The City of Flandreau plans to perform water and sewer system replacements during the summers of 2025 and 2026. This project will include excavation and replacement of sections of the existing water and sewer systems. Additionally, full reconstruction of asphalt surfacing, curb and gutter, and partial replacement of sidewalks and driveways will be completed, as required by grading adjustments and the widening of turning radii.

4) Updated Project Milestones:

- a) Work will be substantially completed on or before the following Milestone(s):
 - 1. Milestone 1: Sanitary sewer and water main replacement will begin on roads located on the west side of the project. Utility work must be completed for 8 city blocks. At a minimum roads must be graveled, graded and reopened to the public prior to the winter season. With utility work to be completed by **10/31/2025**.
 - 2. Milestone 2: Sanitary sewer and water main replacement will resume in the spring followed by complete surfacing of all roads. This milestone also includes work on remaining project locations. Work to be completed by **10/31/2026**.

5) Miscellaneous:

- a) H&W Contracting anticipates placing the first lift of asphalt on Park Avenue and Wind Street prior to the winter season. At a minimum, all other roads will be graveled, graded and reopened to the public prior to the winter season
- b) Contractor will leave asphalt surfacing at intersection of Elm Avenue and Crescent Street throughout the winter season.

The next Public Meeting is tentatively scheduled for Wednesday, November 12th at 12:00 pm. Shane Waterman will attend on behalf of IMEG.

For any additional questions, please contact the project engineer, April Buller, at 605-956-7972 or by email at april.a.buller@imegcorp.com.